



September 28, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138KV PJT
2020-09-28 through 2020-10-11

Day Work

Night Work
= 24 Hour Shift

| # | Activity | Monday 2020-09-28 | Tuesday 2020-09-29 | Wednesday 2020-09-30 | Thursday 2020-10-01 | Friday 2020-10-02 | Saturday 2020-10-03 | Sunday 2020-10-04 | Monday 2020-10-05 | Tuesday 2020-10-06 | Wednesday 2020-10-07 | Thursday 2020-10-08 | Friday 2020-10-09 | Saturday 2020-10-10 | Sunday 2020-10-11 |
|--|---|----------------------|-----------------------|-------------------------|------------------------|----------------------|------------------------|----------------------|----------------------|-----------------------|-------------------------|------------------------|----------------------|------------------------|----------------------|
| General | | | | | | | | | | | | | | | |
| 1 | SAW CUT WHITEHALL | | | | | | | | | | | | | | |
| 2 | SAW CUT STEWART | | | | | | | | | | | | | | |
| 3 | INVESTIGATE CULVERT & STRUCTURE ON STEWART AVE - STA 388+40 | | | | | | | | | | | | | | |
| 4 | MALVERNE SINK HOLE REPAIR | | | | | | | | | | | | | | |
| Install Conduit | | | | | | | | | | | | | | | |
| 1 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #3 TO MH #2 (WHITEHALL) | | | | | | | | | | | | | | |
| 2 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #2 TO MH #1 | | | | | | | | | | | | | | |
| 3 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #1 TO MH #2 | | | | | | | | | | | | | | |
| 4 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #1 TO MH #2 | | | | | | | | | | | | | | |
| 5 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #1 TO MH #2 | | | | | | | | | | | | | | |
| 6 | TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #2 TO 23 - T80 | | | | | | | | | | | | | | |
| Milling & Paving | | | | | | | | | | | | | | | |
| 1 | HEMPSTEAD AVE MH #8 TO MH #10 | | | | | | | | | | | | | | |
| 2 | | | | | | | | | | | | | | | |
| Cable Pulling | | | | | | | | | | | | | | | |
| 1 | MULE TAPE MH 3 - MH 4 | | | | | | | | | | | | | | |
| 2 | SWAB & MANHOLE MH #1 - MH #2 | | | | | | | | | | | | | | |
| 3 | SWAB & MANHOLE MH #3 - MH #4 | | | | | | | | | | | | | | |
| 4 | PULL CABLE MH #19 - MH #20 | | | | | | | | | | | | | | |
| 5 | PULL CABLE MH #20 - MH #21 | | | | | | | | | | | | | | |
| 6 | PULL CABLE MH #21 - MH #22 | | | | | | | | | | | | | | |
| 7 | PULL CABLE MH #3 - MH #4 | | | | | | | | | | | | | | |
| 8 | PULL CABLE MH #2 - MH #3 | | | | | | | | | | | | | | |
| Cable Splicing | | | | | | | | | | | | | | | |
| 1 | Cable Splicing at MH#13 | | | | | | | | | | | | | | |
| 2 | Cable Splicing at MH#14 | | | | | | | | | | | | | | |
| 3 | Cable Splicing at MH#16 | | | | | | | | | | | | | | |
| 4 | Cable Splicing at MH#17 | | | | | | | | | | | | | | |
| 5 | Cable Splicing at MH#19 | | | | | | | | | | | | | | |
| NOTES: Scheduled work is weather permitting. Work is subject to change based on uniform conditions. Night work hours for our Field Operations: 09:01 to 23:00. Night work hours for our Field Operations: 23:01 to 23:59. Night work hours for our Field Operations: 23:59 to 24:00. | | | | | | | | | | | | | | | |

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “physical distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including physical distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

General Construction Preparation:

- **Village of Lynbrook: On Monday, September 28, 2020, crews will be on Whitehall Street from Franklin Avenue to the substation at the corner of Hendrickson Avenue and Whitehall Street, saw-cutting the pavement in preparation for trenching. The work is planned for daytime hours.**
 - **Single lane closures on Whitehall Street are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**

- **West Hempstead:** On Tuesday, September 29, 2020, crews will be on Hempstead Avenue between Eagle Avenue and Chestnut Street milling and paving for restoration. The work is planned for daytime hours.
 - **Single lane closures should be expected for this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**
- **Uniondale:** On Wednesday, September 30, 2020, crews will be in the area of Hurricane Wings, performing tests for underground utilities. The work is planned for daytime hours. On Thursday, October 1, 2020, crews will be saw-cutting Stewart Avenue in the front of the substation in preparation for trenching.
 - **Single lane closures on Stewart Avenue are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**
- **Village of Malverne:** On Thursday, October 1, 2020, crews will be at the intersection of Hempstead Avenue and Broadway performing sinkhole repairs. The work is planned for daytime hours.
 - **Single lane closures on Hempstead Avenue are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**

Trenching Operations:

- **Village of Lynbrook:** On Monday, September 28, 2020, trenching is anticipated to begin on Whitehall Street in multiple locations between the substation at the corner of Hendrickson Avenue and Whitehall Street, to Kensington Road. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. At least three crews will be working at various locations on the street. During work activities, Whitehall Street will be closed to all traffic from Hendrickson Avenue in the south, to Franklin Avenue in the north, with a detour route of Hendrickson Avenue. Local and emergency traffic will be allowed on Whitehall Street. Side streets are limited to one-side parking for emergency access.
 - **Full road closures and detours in place on Whitehall Street.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**
- **Uniondale:** On Monday, October 5, 2020, trenching will resume on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the Stewart Plaza parking lot. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - **Single lane closures and temporary detours on Stewart Avenue can be expected during this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**

Cable Pulling:

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
 - **Malverne:** Monday, September 28, 2020, prep work begins at Splice Vault No. 4, located on Broadway near Alwick Road, to Splice Vault No. 3, located on Franklin Avenue near Ryder Avenue. Crews will be swabbing and cleaning. Pulling to commence on Tuesday, October 6, 2020.
 - **Garden City:** Monday, September 28, 2020, prep work begins at Splice Vault No. 21, located on the grassy median of Stewart Avenue near Butler Place, to Splice Vault No. 22, located in the
-

eastbound lanes of Stewart Avenue east of Clinton Road. Crews will be swabbing and cleaning. Pulling to commence on Friday, October 2, 2020.

- **Garden City:** Monday, September 28, 2020, pulling to commence between Splice Vault No. 19, located on Hilton Avenue between Ninth Street and Stewart Avenue, to Splice Vault No. 20, located at Village Hall on the front green.
- **Garden City:** Wednesday, September 30, 2020, pulling to commence from Splice Vault No. 20, located at Village Hall on the front green, to Splice Vault No. 21, located on the grassy median of Stewart Avenue near Butler Place.
- **Lynbrook/Malverne:** Thursday, October 8, 2020, pulling anticipated between Splice Vault No. 2, located on Whitehall Street near Stuart Street, to Splice Vault No. 3, located on Franklin Avenue near Ryder Avenue.
- **Single lane closures and traffic controls are expected with this activity.**
- **The work is planned for daytime hours.**
- **Travelers should avoid the area.**
- **Traffic management signs will be placed within the area to advise motorists.**

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
 - **West Hempstead:** Monday, September 28, 2020, Splice Vault No. 13, located on Westminster Road south of Hempstead Turnpike.
 - **Garden City:** Thursday, October 1, 2020, Splice Vault No. 17, located on Cherry Valley Avenue north of Sixth Street.
 - **West Hempstead:** Friday, October 2, 2020, Splice Vault No. 14, located on Westminster Road north of the Hempstead Turnpike.
 - **Garden City:** Thursday, October 8, 2020, Splice Vault No. 19, located on Hilton Avenue between Ninth Street and Stewart Avenue.
 - **Single lane closures at the splice vault are expected with this activity.**
 - **The work is continuous for approximately six days.**
 - **Traffic management signs will be placed to advise motorists.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-