



October 26, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138KV PJT
2020-10-26 through 2020-11-08

Day Work

Night Work
24 Hour Shift

#	Activity	Monday 2020-10-26	Tuesday 2020-10-27	Wednesday 2020-10-28	Thursday 2020-10-29	Friday 2020-10-30	Saturday 2020-10-31	Sunday 2020-11-01	Monday 2020-11-02	Tuesday 2020-11-03	Wednesday 2020-11-04	Thursday 2020-11-05	Friday 2020-11-06	Saturday 2020-11-07	Sunday 2020-11-08
	General														
1	SIDEWALK & CURB RESTORATION - HURRICANE WINGS & STEWART AVE														
2	LANDSCAPE RESTORATION - STEWART AVE & WINDHAM - TBD														
3	REMOVE STEEL PLATES & CONSTRUCTION ENTRANCE @ MH 21														
4	DEMOLITION YARDS & CLEAN UP														
	Install Conduit														
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #23 TO EDC 55														
2	TRENCHING & CONDUIT INSTALL - VALLEY STREAM SUBSTATION														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #7 TO 8 - TBD														
4															
	Milling & Paving														
1	MILL & PAVE STEWART AVE														
2															
	HDD - Pine Stream Culvert														
1	CARSON HDD - RALLS POND - TBD														
	Cable Pulling & Splicing														
1	MANDREL SWAB & PULL MH 22 - MH 23														
2	MANDREL SWAB & PULL MH 1 - MH 2														
3	MANDREL SWAB & PULL MH 1 - VALLEY STREAM 55														
4	MANDREL SWAB & PULL MH 23 - EDC 55														
5	CUT & MOVE TERMINATIONS IN EDC SUBSTATION														
6	Pre-Racking at MH#22														
7	Pre-Racking at MH#22														
	Cable Splicing														
1	Cable Splicing at MH#23														
2	Cable Splicing at MH#23														
3	Cable Splicing at MH#22														
4	Cable Splicing at MH#22														
5	Cable Splicing at MH#21														
	Cable Splicing at VS Substation														
	Fiber Pulling														
1	PULL FIBER VALLEY STREAM CONTROL HOUSE														
2	PULL FIBER EDC CONTROL HOUSE														
3	PULL FIBER - MH 0 - VS 55														
4	PULL FIBER - MH 18 - MH 12														
5	PULL FIBER - MH 18 - EDC 55														
	Scaffolding Crew														
1	Scaffolding Installation at VS 55														
	NOTES:														
	Scheduled work is weather permitting.														
	Work is subject to change based on unforeseen conditions.														
	Night work hours are 7:00 PM to 7:00 AM.														
	Night work hours are 7:00 PM to 7:00 AM.														
	Night work hours are 7:00 PM to 7:00 AM.														

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “physical distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including physical distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

General Construction Preparation:

- **Uniondale:** On Monday, October 26, 2020, crews will be in the area of the Stewart Plaza and Hurricane Wings performing restoration work to sidewalks and curbs. The work is planned for daytime hours.
 - No major traffic impacts are expected with these activities.
 - **The work is planned for daytime hours.**
- **Village of Garden City:** On Monday, October 26, 2020, crews will be removing the steel plating at the entrance to the work area in the grassy median of Stewart Avenue near Splice Vault No. 21, at the corner with Butler Place. The work is planned for daytime hours.
 - **No major traffic impacts are expected with these activities.**
 - **The work is planned for daytime hours.**
- **Village of Garden City:** On Monday, October 26, 2020, crews will be milling and paving affected portions of Stewart Avenue within the Village. The work is planned for nighttime hours. Single lane closures are expected with these activities.
 - **Single lane closures of Stewart Avenue are expected with these activities.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area if possible.**
 - **Traffic management signs will be placed to advise motorists.**
- **Village of Garden City:** On Thursday, October 29, 2020, crews will be along Stewart Avenue and Cherry Valley Avenue near the Wyndham West Condominiums, performing restoration work. The work is planned for daytime hours.
 - **No major traffic impacts are expected with these activities.**
 - **The work is planned for daytime hours.**
 - **Traffic notifications signs will be used during operations.**

Trenching Operations:

- **Village of Lynbrook:** On Monday, October 26, 2020, crews will continue trenching operations, now entirely within the substation located at the corner of Hendrickson Avenue and Whitehall Street. The work is planned for daytime hours. Crews will use equipment to excavate the interior of the substation, place conduits into the ground, and backfill. No traffic impacts to the public are expected with these activities.
 - **Minimal to no traffic impacts will occur with these activities.**
 - **The work is planned for daytime hours.**
- **Uniondale:** On Monday, October 26, 2020, crews will continue trenching from Splice Vault No. 23, located in the Stewart Plaza parking lot adjacent to Hurricane Wings, to the substation fence line, and then within the substation itself. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. No major traffic impacts are expected with this activity.
 - **Closure of the Stewart Plaza parking lot entrance to the west will occur with these activities.**
 - **The work is planned for daytime hours.**

Cable pulling:

- Generally, cable pulling involves crews, using large equipment and spools of new electric transmission cable, working at the new splice vaults. Crews pull the cable through the manholes and into the recently-installed electric conduits underground from one splice vault to the next. The work is planned for daytime hours. Single lane closures at the splice vaults should be expected. The following areas have anticipated cable pulling:
 - **Garden City and Uniondale:** Monday, October 26, 2020, Splice Vault No. 22, located on Stewart Avenue in the eastbound lanes east of Clinton Road in Garden City, to Splice Vault No. 23, located in the Stewart Plaza parking lot in Uniondale.
 - **Lynbrook:** Wednesday, October 28, 2020, Splice Vault No. 2, located on Whitehall Street at Stuart Street, to Splice Vault No. 1, located on Whitehall Street at Whittier Street.
 - **Lynbrook:** Friday, October 30, 2020, Splice Vault No. 1, located on Whitehall Street at Whittier Street, to the substation at the corner of Hendrickson Avenue and Whitehall Street.
-

- **Uniondale:** Wednesday, November 4, 2020, Splice Vault No. 23, located in the Stewart Plaza parking lot, to the substation termination point.
- **Single lane closures should be expected during these activities.**
- **The work is planned for daytime hours.**
- **Travelers should avoid the area.**
- **Traffic management signs will be placed to alert motorists.**

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
 - **Malverne/North Lynbrook:** Monday, October 26, 2020, Splice Vault No. 3, located on Franklin Avenue near Rider Avenue in the westbound lane.
 - **Malverne:** Monday, October 26, 2020, Splice Vault No. 4, located in the center of Broadway at the intersection with Alnwick Road.
 - **Lynbrook:** Friday, October 30, 2020, Splice Vault No. 2, located on Whitehall Street near Stuart Street.
 - **Garden City:** Friday, October 30, 2020, Splice Vault No. 22, located on Stewart Avenue in the eastbound lanes east of Clinton Road.
 - **Lynbrook:** November 6, 2020, Splice Vault No. 1, located on Whitehall Street near Whittier Street.
 - **Single lane closures at the splice vault are expected with this activity.**
 - **The work is continuous for approximately six days.**
 - **Traffic management signs will be placed to advise motorists.**

Horizontal Directional Drilling:

- **West Hempstead: On Monday, October 26, 2020, crews will be mobilizing and preparing to perform a horizontal directional drill on Hempstead Avenue from Eagle Avenue to Nassau Boulevard to drill underneath the Pine Stream bridge at Hall's Pond Park. Crews will be using off-street work areas to avoid traffic disruptions. Single lane closures should be expected. The work is planned for daytime hours, but may be continuous during drilling.**
 - **Single lane closures are expected during this activity.**
 - **The work is planned for daytime hours, but may also be continuous.**
 - **Traffic management signs will be placed to alert motorists.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-