



August 10, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138kV PJT
8/10/2020

through

8/23/2020

 = Day Work

 = Night Work

#	Activity	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
	Date	8/10/2020	8/11/2020	8/12/2020	8/13/2020	8/14/2020	8/15/2020	8/16/2020	8/17/2020	8/18/2020	8/19/2020	8/20/2020	8/21/2020	8/22/2020	8/23/2020
General															
1	TEST PITS STEWART AVE														
Install Conduit															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #12 TO MH #13														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #13 TO MH #14														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #14 TO MH #15														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #7 TO HALLS POND														
5	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #8 TO HALLS POND														
Manhole Installation															
1	INSTALL & BACKFILL FOR MANHOLE #22														
2	PAVING & RESTORATION FOR MANHOLE #22														
Pavement Restoration															
1	MILL & PAVE WESTMINSTER - T&E														
2															
87 Franklin Ave - Jack & Bump															
1	RELOCATE SEWER & WATER AT FRANKLIN AVE														
2	INSTALL JACKING/RECEIVING PITS														
3	MOBILIZE JACK & BUMP														
4															
Pipe Stream Crossing															
1	TEST PHT														
2															
Cable Pulling															
1	SWAB & MANDREL CONDUITS MH #9- #10														
2	SWAB & MANDREL CONDUITS MH #10- #11														
3	SWAB & MANDREL CONDUITS MH #11- #12														
4	SWAB & MANDREL CONDUITS MH #12- #13														
5	SWAB & MANDREL CONDUITS MH #13- #14														
6	PRE-RACK MH #11														
7	PRE-RACK MH #12														
8	PRE-RACK MH #13														
9	PULL CABLE MH #8- MH #9														
10	PULL CABLE MH #9- MH #10														
11	PULL CABLE MH #10- MH #11														
12	PULL CABLE MH #11- MH #12														
Cable Splicing															
1	Cable Splicing at MH#16														
2	Cable Splicing at MH#9														
3	Cable Splicing at MH#10														
NOTES: Scheduled work is weather permitting Work is subject to change based on unforeseen conditions. Night work hours for Test Hole Operations: 7PM to 7AM Night work hours for Vault Install Operations: 7PM to 7AM Night work hours for Conduit Install Operations: 7PM to 7AM															

In addition, the schedule below for Horizontal Directional Drill activities is provided by Carson Corporation on behalf of PSEG Long Island.

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

Taihan Schedule Notes:

General Construction Preparation:

- **Village of Garden City: Beginning Monday, August 10, 2020, general construction preparation will begin at various locations along Stewart Avenue, including Village Hall, Butler Place, and east of Clinton Road. Activities will include test pitting for underground utilities and for the placement of Splice Vault Nos. 20, 21 and 22. All work is scheduled for daytime hours.**
 - **Single lane closures on Stewart Avenue are possible during activities.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**

Trenching Operations:

- **West Hempstead: On Monday, August 10, 2020, trenching will continue on Hempstead Avenue between Splice Vault No. 12, located in the southbound lane at the intersection with Sycamore Street, and Splice Vault No. 13, located on Westminster Road in the area of Oak Street and the Wholesale Liquidators parking lot. This work is planned for nighttime hours. Full road closures of Hempstead Avenue and detours are expected during these activities. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures in the southbound lane and temporary detours are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs are placed within the Town to advise motorists.**
 - **West Hempstead: On Tuesday, August 11, 2020, trenching is anticipated to begin between Splice Vault No. 13, located on Westminster Road near Oak Street, to the horizontal directional drilling pit, just north on Westminster Road in the northbound lane. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures in the northbound lane are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
 - **West Hempstead: On Tuesday, August 11, 2020, trenching is anticipated to begin between Splice Vault No. 7, located on Hempstead Avenue in the southbound lane just north of Cornwell Avenue, and Pine Stream at Hall's Pond Park, which is adjacent the McDonald's restaurant. The work is planned for nighttime hours. Dewatering equipment for Hall's Pond Park will be placed and will remain throughout the work timeframe. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures on Hempstead Avenue are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
 - **Dewatering of Hall's Pond should be expected.**
 - **Garden City: On Monday, August 17, 2020, trenching is anticipated to begin between Splice Vault No. 19, located on Hilton Avenue at the Wyndham East Condominium entrance, to Splice Vault No. 20, located on the village green area in front of Village Hall on Stewart Avenue (CVS Pharmacy parking lot area). The work is planned for daytime hours. Coordination with the Fire and Police Departments for emergency response will be employed. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures on Hilton Avenue and westbound on Stewart Avenue are expected with this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**
 - **Coordination liaison for Fire and Police will be assigned to the area.**
-

- **West Hempstead: On Thursday, August 20, 2020, trenching is anticipated to begin between Splice Vault No. 8, located on Hempstead Avenue north of Eagle Avenue in the vicinity of the CVS Pharmacy, to Pine Stream at Hall's Pond Park at the McDonald's restaurant. The work is planned for nighttime hours. Dewatering equipment for Hall's Pond Park will be placed and will remain throughout the work timeframe. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures on Hempstead Avenue are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
 - **Dewatering of Hall's Pond should be expected.**

Manhole Installation:

- **Garden City: On Monday, August 10, 2020, crews are anticipated to install Splice Vault No. 22 in Stewart Avenue east of Clinton Road in the vicinity of the former Chase Bank. Crews will excavate the soils, use a crane to lift and place the splice vault, and restore the green area to previous conditions. The work is planned for nighttime hours. NOTE: Closures of Stewart Avenue eastbound from Clinton Road during nighttime hours should be expected. Detour to include Clinton Road to Commercial Avenue to Quentin Roosevelt Boulevard for eastbound traffic. Westbound traffic will be unaffected.**
 - **Lane closures for crane operations on Stewart Avenue are expected with this activity.**
 - **Nighttime detours will be in effect.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**

Cable Pulling:

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
 - **West Hempstead: Monday, August 10, 2020, Splice Vault No. 9 on Hempstead Avenue south of Walker Place to Splice Vault No. 10 on Hempstead Avenue north of McKinley Street in the southbound lane, swabbing and cleaning. Pulling anticipated on Wednesday, August 12, 2020.**
 - **West Hempstead: Tuesday, August 11, 2020, Splice Vault No. 8 on Hempstead Avenue north of Eagle Avenue to Splice Vault No. 9 on Hempstead Avenue south of Walker Place, pulling cable.**
 - **West Hempstead: Tuesday, August 11, 2020, Splice Vault No. 10 on Hempstead Avenue north of McKinley Street to Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street in the northbound lane, swabbing and cleaning. Pulling anticipated on Monday, August 17, 2020.**
 - **West Hempstead: Wednesday, August 12, 2020, Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street to Splice Vault No. 12, located at the intersection with Sycamore Street, swabbing and cleaning. Pulling anticipated on Tuesday, August 19, 2020.**
 - **West Hempstead: Thursday, August 13, 2020, Splice Vault No. 12 on Hempstead Avenue at the intersection with Sycamore Street to Splice Vault No. 13, located on Westminster Road near Oak Street, swabbing and cleaning.**
 - **West Hempstead: Monday, August 17, 2020 Splice Vault No. 13 on Westminster Road near Oak Street to Splice Vault No. 14 on Westminster Road near Trinity Place, swabbing and cleaning.**
 - **Single lane closures and traffic controls are expected with this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the area to advise motorists.**
-

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. Splicing is anticipated for:**
 - **Village of Garden City:** Monday, August 10, 2020, crews will continue splicing at Splice Vault No. 16, located on Rockaway Avenue just north of Third Street in the northbound lane.
 - **West Hempstead:** Friday, August 15, 2020, crews will start splicing at Splice Vault No. 9, located on Hempstead Avenue just south of Walker Place in the southbound lane.
 - **West Hempstead:** Friday, August 21, 2020, crews will start splicing at Splice Vault No. 10, located on Hempstead Avenue at the corner of McKinley Street in the southbound lane.
 - **Single lane closures at the work trailer are expected with this activity.**
 - **The work is continuous, and lasts approximately six days.**
 - **The work is unobtrusive to the public.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Jack and Bore Operations:

- **Village of Malverne and North Lynbrook: On Monday, August 10, 2020, crews will continue preparation for the jack and bore operations at 97 Franklin Avenue at the Long Island Rail Road crossing and Broadway. On Monday, August 10, 2020, crews will test pit and remove/relocate water and sewer facilities on Franklin Avenue. On Tuesday, August 11, 2020, crews will begin to install the jacking pits on the Franklin Avenue and Broadway sides of the Long Island Rail Road crossing. On Monday, August 17, 2020, crews will mobilize and begin the jack and bore. The work is planned for daytime hours.**
 - **Single lane closures are expected with these activities.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Carson Corporation Notes:

- **Village of Garden City: Continuing on Monday, August 10, 2020, crews will begin to muster equipment and materials at the corner of Ninth Street and Cherry Valley Avenue to complete Horizontal Directional Drill No. 4, the final HDD for the Project. Drilling will be continuous in order to minimize overall impacts to the residents of the area.**
 - **Travelers should be advised of lane reductions on Cherry Valley Avenue south of the intersection with Stewart and Cathedral avenues, as well as the right-hand turn lane onto Ninth Street.**
 - **Traffic control measures will be in place.**
 - **The work is continuous.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-