



August 24, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

		PSEG-LI WNTP 138KV PIT 2020-08-24							through	2020-09-06						
		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
		2020-08-24	2020-08-25	2020-08-26	2020-08-27	2020-08-28	2020-08-29	2020-08-30	2020-08-31	2020-09-01	2020-09-02	2020-09-03	2020-09-04	2020-09-05	2020-09-06	
	<b>General</b>															
1	TEST PITS STEWART AVE HDD - MH 22 - MH 23															
	<b>Install Conduit</b>															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #21 TO HDD															
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT HDD TO MH #21															
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #19 TO HALLS ROAD															
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #18 TO HDD															
5	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #19 TO #20															
6	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #19 TO #20															
	RESTORE MH 7 TO #															
	<b>Manhole Installation</b>															
1	WATERMAIN RELOCATIONS MH #3 & MH #21 - TBD															
2																
	<b>Pavement Restoration</b>															
1	MILL & PAVE HEMPSTEAD AVE & WESTMINSTER (MH #20 to MH #13 HDD)															
2	STRIPING ON WESTMINSTER, ROCKAWAY, & BRIDGEWAY															
	<b>97 Franklin Ave - Jack &amp; Bere</b>															
1	JACK 20" & 42" CASING (NIGHT & DAY)															
2	PULL CONDUIT & GROUT ANNULAR SPACE															
3																
4																
	<b>Pipe String Crossing</b>															
1	MOBILE DEWATERING AND SHORING															
2																
	<b>Cable Pulling</b>															
1	SWAB & MANDREL CONDUITS MH #9 - #10															
2	SWAB & MANDREL CONDUITS MH #10 - #11															
3	SWAB & MANDREL CONDUITS MH #11 - #12															
4	SWAB & MANDREL CONDUITS MH #12 - #13															
5	SWAB & MANDREL CONDUITS MH #13 - #14															
6	PRE-RACK MH #11															
7	PRE-RACK MH #12															
8	PRE-RACK MH #13															
9	PRE-RACK MH #14															
10	PULL CABLE MH #8 - MH #9															
11	PULL CABLE MH #9 - MH #10															
12	PULL CABLE MH #10 - MH #11															
13	PULL CABLE MH #11 - MH #12															
14	PULL CABLE MH #12 - MH #13															
15	PULL CABLE MH #13 - MH #14															
	<b>Cable Pulling</b>															
1	Cable Splicing at MH#9															
2	Cable Splicing at MH#10															
3																
4																
	<b>NOTES:</b>															
	Scheduled work is weather permitting.															
	Work is subject to change based on unforeseen conditions.															
	Night work hours for the 12hr Operation: 05:30 to 20:30															
	Night work hours for the 24hr Operation: 23:00 to 05:00															
	Night work hours for the 24hr Operation: 23:00 to 05:00															

In addition, the schedule below for Horizontal Directional Drill activities is provided by Carson Corporation on behalf of PSEG Long Island.

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit [www.psegliny.com/covid19](http://www.psegliny.com/covid19).

## **Taihan Schedule Notes:**

### ***General Construction Preparation:***

- **Village of Garden City:** Continuing on Monday, August 24, 2020, general construction preparation will begin at various locations along Stewart Avenue near Butler Place. Activities will include test pitting for underground utilities and for the placement of Splice Vault No. 21. The work is planned for daytime hours.
  - **Single lane closures on Stewart Avenue are possible during activities.**
  - **The work is planned for daytime hours.**
  - **Traffic management signs will be placed to alert motorists.**
- **Village of Garden City:** On Thursday, August 27, 2020, it is anticipated that crews will relocate and replace a water main associated with the new Splice Vault No. 21, located near the Butler Place crossover of Stewart Avenue. The work is planned for daytime hours.
  - **The closure of the Butler Place crossover is possible with this activity.**
  - **The work is planned for daytime hours.**
  - **Traffic management signs will be placed to alert motorists.**
- **Village of Malverne/North Lynbrook:** On Thursday, August 27, 2020, it is also anticipated the crews will relocate and replace a water main associated with the new Splice Vault No. 3, located on Franklin Avenue at the intersection with Ryder Avenue. The work is planned for daytime hours.
  - **Single lane closures on Franklin Avenue are possible with this activity.**
  - **The work is planned for daytime hours.**
  - **Traffic management signs will be placed to alert motorists.**
- **West Hempstead:** On Monday, August 31, 2020, crews will mobilize to Hall's Pond Park along Hempstead Avenue to add dewatering pumps to allow for the trenching through Pine Stream between the McDonald's parking lot area, and the green space of Saint Thomas the Apostle Chapel. The pumps will help regulate the water level of the pond and stream to allow for safe construction practices. The work is planned for daytime hours.
  - **No traffic impacts expected.**
  - **Pedestrians are advised of detours around the pond.**
  - **The work is planned for daytime hours.**

### ***Pavement Restoration***

- **West Hempstead, Garden City, and Village of Malverne:** On Monday, August 24, 2020, it is anticipated that paint striping for newly-restored streets (Broadway in Malverne, Rockaway Avenue in Garden City, Westminster Road in West Hempstead). The work is planned for nighttime hours.
  - **Single lane closures are expected with this activity.**
  - **The work is planned for nighttime hours.**
  - **Travelers should be aware of new traffic patterns during the work.**
- **West Hempstead:** On Tuesday, August 25, 2020, milling and paving of Hempstead Avenue from Splice Vault No. 10 (McKinley Street) to Splice Vault No. 13 (Westminster Road) will occur. Crews will restore the trenching and vault areas with new paving. The work is planned for nighttime hours. NOTE: Single lane detours are possible during these activities in the business district.
  - **Single lane closures and temporary detours are expected with this activity.**
  - **The work is planned for nighttime hours.**
  - **Travelers should avoid the area if possible.**
  - **Traffic management signs will be placed in the Town to advise motorists.**

### ***Trenching Operations:***

- **Garden City:** On Monday, August 24, 2020, trenching will continue between Splice Vault No. 19, located on Hilton Avenue at the Wyndham East Condominium entrance, to Splice Vault No. 20, located on the village green area in front of Village Hall on Stewart Avenue (CVS Pharmacy parking lot area). The work is planned for daytime hours. Coordination with the Fire and Police Departments for emergency response will be employed. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
-

- **Single lane closures on Hilton Avenue and westbound on Stewart Avenue are expected with this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**
- **Garden City: On Tuesday, August 25 2020, trenching is anticipated to begin between the two Horizontal Directional Drill locations at Butler Place in the grassy median of Stewart Avenue to interconnect the drills. On Wednesday, August 26, 2020, a crew will also begin working in the same area, but in the opposite direction. The work is planned for daytime hours. Crews will excavate the grass and pavement, install conduits, and use cementitious backfill (where appropriate) to aid with restoration.**
  - **Closures of the crossover at Butler Place at Stewart Avenue should be expected with this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**
- **West Hempstead: On Tuesday, August 26, 2020, restoration of the trenching work in the area of Splice Vault No. 7 (Hempstead Avenue near Cornwall Avenue) and Splice Vault No. 8 (Hempstead Avenue north of Eagle Avenue) is planned. The work is planned for daytime hours.**
  - **Single lane closures can be expected during this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area if possible.**
  - **Traffic management signs will be placed in the Town to advise motorists.**
- **Garden City: On Thursday, September 3, 2020, trenching is anticipated to begin between Splice Vault No. 18, located on Cherry Valley Avenue in the vicinity of the Garden City Schools administration building, and the Horizontal Directional Drill location, just north on Cherry Valley Avenue. The work is planned for daytime hours. Crews will excavate the grass and pavement, install conduits, and use cementitious backfill (where appropriate) to aid with restoration.**
  - **Single lane closures on Cherry Valley Avenue should be expected with this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**

***Splice Vault Installation:***

- **No installations planned for this two-week period.**

***Cable Pulling:***

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
    - **West Hempstead: Monday, August 24, 2020, Splice Vault No. 9 on Hempstead Avenue south of Walker Place to Splice Vault No. 10 on Hempstead Avenue north of McKinley Street in the southbound lane, swabbing and cleaning. Pulling anticipated on Wednesday, August 26, 2020.**
    - **West Hempstead: Monday, August 24, 2020, Splice Vault No. 8 on Hempstead Avenue north of Eagle Avenue to Splice Vault No. 9 on Hempstead Avenue south of Walker Place, pulling cable.**
    - **West Hempstead: Tuesday, August 25, 2020, Splice Vault No. 10 on Hempstead Avenue north of McKinley Street to Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street in the northbound lane, swabbing and cleaning. Pulling anticipated on Wednesday, August 26, 2020.**
    - **West Hempstead: Wednesday, August 26, 2020, Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street to Splice Vault No. 12, located at the intersection with Sycamore Street, swabbing and cleaning. Pulling anticipated on Thursday, August 27, 2020.**
-

- **West Hempstead:** Thursday, August 27, 2020, Splice Vault No. 12 on Hempstead Avenue at the intersection with Sycamore Street to Splice Vault No. 13, located on Westminster Road near Oak Street, swabbing and cleaning. Pulling anticipated on Monday, August 31, 2020.
- **West Hempstead:** Friday, August 28, 2020 Splice Vault No. 13 on Westminster Road near Oak Street to Splice Vault No. 14 on Westminster Road near Trinity Place, swabbing and cleaning. Pulling anticipated on Tuesday, September 1, 2020.
- **Single lane closures and traffic controls are expected with this activity.**
- **The work is planned for daytime hours.**
- **Travelers should avoid the area.**
- **Traffic management signs will be placed within the area to advise motorists.**

#### ***Cable Splicing:***

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. Splicing is anticipated for:**
  - **West Hempstead:** Wednesday, August 26, 2020, crews will start splicing at Splice Vault No. 9, located on Hempstead Avenue just south of Walker Place in the southbound lane.
  - **West Hempstead:** Wednesday, September 2, 2020, crews will start splicing at Splice Vault No. 10, located on Hempstead Avenue at the corner of McKinley Street in the southbound lane.
  - **Single lane closures at the work trailer are expected with this activity.**
  - **The work is continuous, and lasts approximately six days.**
  - **The work is unobtrusive to the public.**
  - **Traffic management signs will be placed within the area to advise motorists.**

#### ***Jack and Bore Operations:***

- **Village of Malverne and North Lynbrook: On Monday, August 24, 2020, and working continuously through Friday, August 27, 2020, crews will work to expand the drilling ream to 42 inches at the Jack and Bore location on Franklin Avenue. Using drilling equipment, the crews will expand the channel in phases throughout the timeframe.**
  - **Single lane closures on Broadway will occur during these operations.**
  - **The operations are continuous (24 hours) throughout the drilling.**
  - **Travelers are advised to avoid the area.**
  - **Extra flaggers are in the area to assist with fire department response on Broadway and Franklin Avenue.**

#### ***Carson Corporation Notes:***

- **Village of Garden City: On Monday, August 24, 2020, demobilization of the HDD crews should be underway.**
    - **Travelers should be advised of lane reductions on Cherry Valley Avenue south of the intersection with Stewart and Cathedral avenues, as well as the right-hand turn lane onto Ninth Street.**
    - **Traffic control measures will be in place.**
  - **Work dependent on the weather.**
  - **Police, Fire and EMS personnel advised of the work in advance.**
  - **For resident questions or concerns, advise to call the hotline (516-780-0665), email ([info@westernnassautransmission.com](mailto:info@westernnassautransmission.com)) or visit the website ([www.westernnassautransmission.com](http://www.westernnassautransmission.com)).**
-