



August 31, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTF 138KV PJT  
2020-08-31 through 2020-09-13

Day Work

Night Work  
= 24 Hour Shift

#	Activity	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
	Date	2020-08-31	2020-09-01	2020-09-02	2020-09-03	2020-09-04	2020-09-05	2020-09-06	2020-09-07	2020-09-08	2020-09-09	2020-09-10	2020-09-11	2020-09-12	2020-09-13
<b>General</b>															
1	SAWCUT STEWART AVE MH 22 - MH 23														
<b>Install Conduit</b>															
1	TRENCHING, CONDUIT INSTALL, ARESTORE MH #21 TO HDD														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #18 TO HDD														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #7 TO HALLS POND														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT HDD TO MH #22														
5	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #22 TO MH #23														
6	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #23 TO MH #4														
<b>Manhole Installation</b>															
1	WATERMAIN RELOCATIONS MH #21														
2	INSTALL MH #21														
3	WATERMAIN RELOCATIONS MH #2														
4	INSTALL MH #2														
<b>Pavement Restoration</b>															
1	MILL & PAVE HEMPSTEAD AVE & WESTMINSTER - TBD														
<b>97 Franklin Ave - Jack &amp; Ben</b>															
1															
2	PULL CONDUIT & GROUT ANNULAR SPACE														
3															
4															
<b>Pipe Stream Crossing</b>															
1	MOBILIZE - SWPP, DEWATERING, SHORING														
2	TEST PJT														
3	INSTALL SHORING - TBD														
<b>Cable Pulling</b>															
1	SWAB & MANDREL CONDUITS MH #13 - #14														
2	WIRE TAPE MH #13 - #14														
3	PULL CABLE MH #11 - MH #12														
4	PULL CABLE MH #12 - MH #13														
5	PULL CABLE MH #13 - MH #14														
6	PRE-RACK MH 11, 12, 13, 20, 22, 23														
<b>NOTES:</b> Scheduled work is weather permitting. Work is subject to change based on unforeseen conditions. Night work hours for Test Hole Operations: 7PM to 7AM Night work hours for Guard Inhibit Operations: 7PM to 7AM Night work hours for Conduit Install Operations: 7PM to 7AM															

In addition, the schedule below for Horizontal Directional Drill activities is provided by Carson Corporation on behalf of PSEG Long Island.

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit [www.psegliny.com/covid19](http://www.psegliny.com/covid19).

## Taihan Schedule Notes:

### General Construction Preparation:

- Village of Garden City and Uniondale: On Monday, August 31, 2020, crews will be saw cutting Stewart Avenue in preparation for trenching from Splice Vault No. 22, located just north of the former Chase Bank near the intersection with Clinton Road, to Splice Vault No. 23, located adjacent to the Hurricane Wings Restaurant in the mall parking area.
  - Single lane closures on Stewart Avenue are possible during activities.
  - The work is planned for daytime hours.
  - Traffic management signs will be placed to alert motorists.
- West Hempstead: On Tuesday, September 1, 2020, crews will mobilize to Hall's Pond Park along Hempstead Avenue to add dewatering pumps to allow for the trenching through Pine Stream between the McDonald's parking lot area, and the green space of Saint Thomas the Apostle Chapel. The pumps will help regulate the water level of the pond and stream to allow for safe construction practices. The work is planned for daytime hours.
  - No traffic impacts expected.
  - Pedestrians are advised of detours around the pond.
  - The work is planned for daytime hours.
- West Hempstead: On Wednesday, September 2, 2020, crews will test pit the Pine Stream crossing of Hall's Pond in the same vicinity as above. The work is planned for nighttime hours.
  - Single lane closures on Hempstead Avenue are possible during activities.
  - The work is planned for nighttime hours.
  - Traffic management signs will be placed to alert motorists.
- West Hempstead: On or about Thursday, September 10, 2020, crews will begin adding the necessary shoring to the banks of Pine Stream to complete the trenching crossing. This work may be continuous to allow for completion. Crews will add heavy shoring to the banks to create a safe environment for work.
  - Single lane closures on Hempstead Avenue are possible during activities.
  - The work is planned for continuous operations.
  - Traffic management signs will be placed to alert motorists.

### Pavement Restoration

- West Hempstead: During the next two weeks, milling and paving of Hempstead Avenue from Splice Vault No. 10 (McKinley Street) to Splice Vault No. 13 (Westminster Road) may occur. Crews will restore the trenching and vault areas with new paving. The work is planned for nighttime hours. NOTE: Single lane detours are possible during these activities in the business district.
  - Single lane closures and temporary detours are expected with this activity.
  - The work is planned for nighttime hours.
  - Travelers should avoid the area if possible.
  - Traffic management signs will be placed in the Town to advise motorists.

### Trenching Operations:

- Village of Garden City: On Monday, August 31, 2020, trenching will continue between the two Horizontal Directional Drill locations at Butler Place in the grassy median of Stewart Avenue to interconnect the drills. The work is planned for daytime hours. Crews will excavate the grass and pavement, install conduits, and use cementitious backfill (where appropriate) to aid with restoration.
    - Closures of the crossover at Butler Place at Stewart Avenue should be expected with this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area.
    - Traffic management signs will be placed within the Village to advise motorists.
  - West Hempstead: On Tuesday, September 1, 2020, trenching is anticipated to begin between Splice Vault No. 7, located on Hempstead Avenue in the southbound lane just north of the intersection with Cornwell Avenue, to the Pine Stream crossing at Hall's Pond park. The work is planned for nighttime
-

hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.

- **Single lane closures can be expected during this activity.**
- **The work is planned for nighttime hours.**
- **Travelers should avoid the area if possible.**
- **Traffic management signs will be placed in the Town to advise motorists.**
- **Village of Garden City: On Tuesday, September 8, 2020, trenching is anticipated to begin on Stewart Avenue from the horizontal directional drilling pit in the grassy sidewalk median to Splice Vault No. 22, located in the right eastbound lane of Stewart Avenue. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
  - **Single lane closures on Stewart Avenue can be expected during this activity.**
  - **The work is planned for nighttime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**
- **Village of Malverne: On Tuesday, September 8, 2020, trenching is anticipated to begin on Broadway from the Jack and Bore operation on Broadway at the Franklin Avenue Long Island Rail Road crossing, to Splice Vault No. 4, located near the intersection with Alnwick Road. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
  - **Single lane closures on Broadway can be expected during this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**
- **Village of Garden City: On Thursday, September 10, 2020, trenching is anticipated to begin on Cherry Valley Avenue from Splice Vault No. 18, located adjacent to the Garden City Schools administration building in the northbound lane, to the horizontal directional drilling pit, located just north on Cherry Valley Avenue in the northbound lane. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
  - **Single lane closures on Cherry Valley Avenue can be expected during this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**
- **Village of Garden City and Uniondale: On Thursday, September 10, 2020, trenching is anticipated to begin on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the mall parking lot. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
  - **Single lane closures on Stewart Avenue can be expected during this activity.**
  - **The work is planned for nighttime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the Village to advise motorists.**

#### ***Splice Vault Installation:***

- **Village of Garden City: On Tuesday, September 1, 2020, crews will be in the area of the Butler Place crossover of Stewart Avenue, replacing and relocating the water main to allow for the placement of Splice Vault No. 21. The work is planned for daytime hours.**
    - **The closure of the Butler Place crossover is expected during this activity.**
    - **The work is planned for daytime hours.**
    - **Traffic management signs will be placed within the Village to alert motorists.**
  - **Village of Garden City: On Tuesday, September 8, 2020, crews will install Splice Vault No. 21 near the grassy median of Stewart Avenue at Butler Place. Crews will excavate the pavement and soils, use a crane to lift and place the splice vault, and restore the area. The work is planned for nighttime hours.**
    - **The closure of the Butler Place crossover is expected during this activity.**
-

- **The work is planned for nighttime hours.**
- **Traffic management signs will be placed within the Village to alert motorists.**
- **Village of Malverne: On Tuesday, September 8, 2020, crews will be on Franklin Avenue near Ryder Avenue, replacing and relocating the water main to allow for the placement of Splice Vault No. 3. The work is planned for daytime hours.**
  - **Single lane closures on Franklin Avenue can be expected during this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area if possible.**
  - **Traffic management signs will be placed within the Village to alert motorists.**

#### ***Cable Pulling:***

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
  - **West Hempstead: Monday, August 31, 2020, Splice Vault No. 13 on Westminster Road near Oak Street to Splice Vault No. 14 on Westminster Road near Trinity Place, swabbing and cleaning. Pulling anticipated on Wednesday, September 2, 2020.**
  - **West Hempstead: Monday, August 31, 2020, pulling is anticipated at Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street to Splice Vault No. 12, located at the intersection with Sycamore Street.**
  - **West Hempstead: Tuesday, September 1, 2020, pulling is anticipated at Splice Vault No. 12 on Hempstead Avenue at the intersection with Sycamore Street to Splice Vault No. 13, located on Westminster Road near Oak Street.**
  - **Single lane closures and traffic controls are expected with this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the area to advise motorists.**

#### ***Cable Splicing:***

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
  - **West Hempstead: Monday, August 31, 2020, Splice Vault No. 9, located on Hempstead Avenue south of Walker Place, will continue.**
  - **West Hempstead: Friday, September 4, 2020, Splice Vault No. 10, located on Hempstead Avenue at the corner of McKinley Street in the southbound lane.**
  - **West Hempstead: Saturday, September 12, 2020, Splice Vault No. 11, located on Hempstead Avenue at the intersection with Chestnut Street.**
  - **Single lane closures at the splice vault are expected with this activity.**
  - **The work is continuous for approximately six days.**
  - **Traffic management signs will be placed to advise motorists.**

#### ***Jack and Bore Operations:***

- **Village of Malverne and North Lynbrook: On Monday, August 31, 2020, crews will be pulling cable and grouting the space of the Jack and Bore at Franklin Avenue under the Long Island Rail Road crossing. The work is planned for daytime hours.**
    - **Single lane closures on Broadway will occur during these operations.**
    - **The work is planned for daytime hours.**
    - **Travelers are advised to avoid the area.**
-

- Extra flaggers are in the area to assist with fire department response on Broadway and Franklin Avenue.

### **Carson Corporation Schedule Notes:**

- Village of Garden City: On Monday, August 31, 2020, crews will be completing the tie-in to the open cut trenching at the horizontal directional drill at Stewart Avenue and Clinton Road. The work is planned for daytime hours. Crews will excavate the soils and connect the HDD conduits to the standard conduits in the streets.
    - Single lane closures of Stewart Avenue can be expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area if possible.
    - Traffic management signs will be placed in the Village to alert motorists.
  - Village of Garden City: On Tuesday, September 1, 2020, crews will be completing the tie-in to the open cut trenching at the horizontal directional drill at Cherry Valley Avenue south of the Cathedral Avenue/Stewart Avenue intersection in the northbound lane. The work is planned for daytime hours. Crews will excavate the pavement and connect the HDD conduits to the standard conduits in the street.
    - Single lane closures of Cherry Valley Avenue can be expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area if possible.
    - Traffic management signs will be placed in the Village to alert motorists.
  - Village of Garden City: On Tuesday, September 8, 2020, crews will be completing the tie-in to the open cut trenching at the horizontal directional drill at Stewart Avenue at Village Hall in the northbound lane. The work is planned for daytime hours. Crews will excavate the soils and pavement and connect the HDD conduits to the standard conduits in the street.
    - Single lane closures of Stewart Avenue can be expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area if possible.
    - Traffic management signs will be placed in the Village to alert motorists.
  - Work dependent on the weather.
  - Police, Fire and EMS personnel advised of the work in advance.
  - For resident questions or concerns, advise to call the hotline (516-780-0665), email ([info@westernnassautransmission.com](mailto:info@westernnassautransmission.com)) or visit the website ([www.westernnassautransmission.com](http://www.westernnassautransmission.com)).
-