



August 3, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.

In addition, the schedule below for Horizontal Directional Drill activities is provided by Carson Corporation on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138kV PJT
2020-08-03 through 2020-08-16
= Day Work = Night Work

#	Activity	Monday 2020-08-03	Tuesday 2020-08-04	Wednesday 2020-08-05	Thursday 2020-08-06	Friday 2020-08-07	Saturday 2020-08-08	Sunday 2020-08-09	Monday 2020-08-10	Tuesday 2020-08-11	Wednesday 2020-08-12	Thursday 2020-08-13	Friday 2020-08-14	Saturday 2020-08-15	Sunday 2020-08-16
General															
1	TEST PITS STEWART AVE														
2	TRIM TREES NM 20, 21, & 22														
Install Conduit															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #12 TO MH #13														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT HDD TO MH #13														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #7 TO MALES POND														
	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #13 TO MH #20														
Manhole Installation															
1	INSTALL & BACKFILL FOR MANHOLE #12														
2	PAVING & RESTORATION FOR MANHOLE #13 - T20														
3	INSTALL & BACKFILL FOR MANHOLE #20														
4	PAVING & RESTORATION FOR MANHOLE #20														
Pavement Restoration															
1	MILL & PAVE WESTMINSTER														
2															
97 Franklin Ave - Jack & Bare															
1	TRIM TREES AT JACKING PIT														
2	TEST PIT & RELOCATE SEWER AT FRANKLING AVE														
3	RELOCATE WATER SERVICE AT FRANKLING AVE														
4	INSTALL JACKING/RECEIVING PITS														
Pipe Stream Crossing															
1	CLEAR VEGETATION														
2	TEST PITS														
	PREP & MOBILIZE FOR Dewatering/Shoring														
Cable Pulling															
1	SWAB & MANDREL CONDUITS MH #8 - #9														
2	SWAB & MANDREL CONDUITS MH #9 - #10														
3	SWAB & MANDREL CONDUITS MH #10 - #11														
4	SWAB & MANDREL CONDUITS MH #11 - #12														
5	SWAB & MANDREL CONDUITS MH #12 - #13														
6	PRE-RACK MH #8														
7	PRE-RACK MH #11														
8	PRE-RACK MH #12														
9	PRE-RACK MH #13														
10	PULL CABLE MH #8 - MH #9														
11	PULL CABLE MH #9 - MH #10														
12	PULL CABLE MH #10 - MH #11														
13	PULL CABLE MH #11 - MH #12														
14	PULL CABLE MH #12 - MH #13														
Cable Splicing															
	Cable Splicing at MHR15														
	Cable Splicing at MHR16														
	Cable Splicing at MHR9														
NOTES: Scheduled work is weather permitting Work is subject to change based on unforeseen conditions. Night work hours for Twp 25th Operations: 0700 to 2300 Night work hours for South Branch Operations: 0700 to 2300 Night work hours for Coastal Jointed Operations: 0700 to 2300															

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

Taihan Schedule Notes:

General Construction Preparation:

- **Village of Garden City: Beginning Monday, August 3, 2020, general construction preparation will begin at various locations along Stewart Avenue, including Village Hall, Butler Place, and east of Clinton Road. Activities will include test pitting for underground utilities, and vegetation management for the placement of Splice Vault Nos. 20, 21 and 22. All work is scheduled for daytime hours.**
 - **Single lane closures on Stewart Avenue are possible during activities.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**
- **West Hempstead: Beginning Monday, August 3, 2020, vegetation clearing will occur at Pine Stream at Hall's Pond Park east of the bridge adjacent the McDonald's to prepare for the trenching through the stream. The work is planned for daytime hours.**
 - **Single lane closures of Hempstead Avenue are possible during activities.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**
- **West Hempstead: On Thursday, August 6, 2020, during daytime hours, crews will begin mobilizing the shoring and dewatering equipment for Hall's Pond and Pine Stream to complete the operation of trenching through Pine Stream. During nighttime hours, crews will test pit Hempstead Avenue for underground utilities.**
 - **Single lane closures of Hempstead Avenue are possible during activities.**
 - **The work is planned for both daytime hours and nighttime hours.**
 - **Traffic management signs will be placed to alert motorists.**

Trenching Operations:

- **West Hempstead: On Monday, August 3, 2020, trenching will continue on Hempstead Avenue between Splice Vault No. 12, located in the southbound lane at the intersection with Sycamore Street, and Splice Vault No. 13, located on Westminster Road in the area of Oak Street and the Wholesale Liquidators parking lot. This work is planned for nighttime hours. Full road closures of Hempstead Avenue and detours are expected during these activities. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures in the southbound lane and temporary detours are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs are placed within the Town to advise motorists.**
 - **West Hempstead: On Wednesday, August 5, 2020, trenching is anticipated to begin between Splice Vault No. 13, located on Westminster Road near Oak Street, to the horizontal directional drilling pit, just north on Westminster Road in the northbound lane. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures in the northbound lane are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
 - **Garden City: On Monday, August 10, 2020, trenching is anticipated to begin between Splice Vault No. 19, located on Hilton Avenue at the Wyndham East Condominium entrance, to Splice Vault No. 20, located on the village green area in front of Village Hall on Stewart Avenue (CVS Pharmacy parking lot area). The work is planned for daytime hours. Coordination with the Fire and Police Departments for emergency response will be employed. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.**
 - **Single lane closures on Hilton Avenue and westbound on Stewart Avenue are expected with this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
-

- **Traffic management signs will be placed within the Village to advise motorists.**
- **Coordination liaison for Fire and Police will be assigned to the area.**
- **West Hempstead: On Tuesday, August 11, 2020, trenching is anticipated to begin between Splice Vault No. 7, located on Hempstead Avenue in the southbound lane just north of Cornwell Avenue, and Pine Stream at Hall's Pond Park, which is adjacent the McDonald's restaurant. The work is planned for nighttime hours. Dewatering equipment for Hall's Pond Park will be placed and will remain throughout the work timeframe.**
 - **Single lane closures on Hempstead Avenue are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
 - **Dewatering of Hall's Pond should be expected.**

Manhole Installation:

- **West Hempstead: On Monday, August 3, 2020, crews are anticipated to install Splice Vault No. 13 in Westminster Road near Oak Street in the northbound lane. Crews will excavate the pavement and soils, use a crane to lift and place the splice vault, and restore the roadway for travel. The work is planned for nighttime hours.**
 - **Lane closures and traffic controls are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Town to advise motorists.**
- **Garden City: On Tuesday, August 4, 2020, crews are anticipated to install Splice Vault No. 20 in the Village green area between the public parking lot driveways off Stewart Avenue at Village Hall. Crews will excavate the soils, use a crane to lift and place the splice vault, and restore the green area to previous conditions. The work is planned for nighttime hours. Coordination with Village officials will occur with the activities.**
 - **Lane closures for crane operations on Stewart Avenue are expected with this activity.**
 - **The work is planned for nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**

Cable Pulling:

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
 - **West Hempstead: Monday, August 3, 2020, Splice Vault No. 8 on Hempstead Avenue north of Eagle Avenue to Splice Vault No. 9 on Hempstead Avenue south of Walker Place, swabbing and cleaning. Pulling anticipated on Wednesday, August 5, 2020.**
 - **West Hempstead: Tuesday, August 4, 2020, Splice Vault No. 9 on Hempstead Avenue south of Walker Place to Splice Vault No. 10 on Hempstead Avenue north of McKinley Street in the southbound lane, swabbing and cleaning. Pulling anticipated on Thursday, August 6, 2020.**
 - **West Hempstead: Wednesday, August 5, 2020, Splice Vault No. 10 on Hempstead Avenue north of McKinley Street to Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street in the northbound lane, swabbing and cleaning. Pulling anticipated on Monday, August 10, 2020.**
 - **West Hempstead: Thursday, August 6, 2020, Splice Vault No. 11 on Hempstead Avenue just south of Chestnut Street to Splice Vault No. 12, located at the intersection with Sycamore Street, swabbing and cleaning. Pulling anticipated on Tuesday, August 11, 2020.**
-

- **West Hempstead:** Monday, August 10, 2020, Splice Vault No. 12 on Hempstead Avenue at the intersection with Sycamore Street to Splice Vault No. 13, located on Westminster Road near Oak Street, swabbing and cleaning. Pulling anticipated for Wednesday, August 12, 2020.
- **Single lane closures and traffic controls are expected with this activity.**
- **The work is planned for daytime hours.**
- **Travelers should avoid the area.**
- **Traffic management signs will be placed within the area to advise motorists.**

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. Splicing is anticipated for:**
 - **West Hempstead:** Monday, August 3, 2020, crews will be continuing at Splice Vault No. 15, located on Westminster Road just south of First Street in the southbound lane.
 - **Village of Garden City:** Wednesday, August 5, 2020, crews will start splicing at Splice Vault No. 16, located on Rockaway Avenue just north of Third Street in the northbound lane.
 - **West Hempstead:** Wednesday, August 12, 2020, crews will start splicing at Splice Vault No. 9, located on Hempstead Avenue just south of Walker Place in the southbound lane.
 - **Single lane closures at the work trailer are expected with this activity.**
 - **The work is continuous, and lasts approximately six days.**
 - **The work is unobtrusive to the public.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Jack and Bore Operations:

- **Village of Malverne and North Lynbrook: On Monday, August 3, 2020, crews will begin preparation for the jack and bore operations at 97 Franklin Avenue at the Long Island Rail Road crossing and Broadway. Crews will begin on Monday, August 3, 2020 with vegetation clearing. On Tuesday, August 4, 2020, crews will test pit and remove/relocate water and sewer facilities on Franklin Avenue. And, on Thursday, August 6, 2020, crews will begin to install the jacking pits on the Franklin Avenue and Broadway sides of the Long Island Rail Road crossing. The work is planned for daytime hours.**
 - **Single lane closures are expected with these activities.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Carson Corporation Notes:

- **Village of Garden City: Continuing on Monday, August 3, 2020, crews will begin to muster equipment and materials at the corner of Ninth Street and Cherry Valley Avenue to complete Horizontal Directional Drill No. 4, the final HDD for the Project. Drilling will be continuous in order to minimize overall impacts to the residents of the area.**
 - **Travelers should be advised of lane reductions on Cherry Valley Avenue south of the intersection with Stewart and Cathedral avenues, as well as the right-hand turn lane onto Ninth Street.**
 - **Traffic control measures will be in place.**
 - **The work is continuous.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-