



October 5, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WINTP 138KV FIT
2020-10-05

through 2020-10-18

Day Work

Night Work
24 Hour Shift

#	Activity	Monday 2020-10-05	Tuesday 2020-10-06	Wednesday 2020-10-07	Thursday 2020-10-08	Friday 2020-10-09	Saturday 2020-10-10	Sunday 2020-10-11	Monday 2020-10-12	Tuesday 2020-10-13	Wednesday 2020-10-14	Thursday 2020-10-15	Friday 2020-10-16	Saturday 2020-10-17	Sunday 2020-10-18
#	Date														
General															
1	MALVERNE SINK HOLE REPAIR														
2	SAW CUT STEWART														
3	BGC SUB STATION TEST PITS														
4															
Install Conduit															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #1 to #5														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #1 to MH #2														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #2 to MH #1														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #23 to MH #22														
Milling & Paving															
1	MH #18 TO MH #20														
2	MH #10 to MH #13 - TBD														
HDD - Pine Stream Culvert															
1	HDD - CARSON (TBD)														
Cable Pulling															
1	PULL CABLE MH #3 - MH #4														
2	SWAB & MANDREL MH #2 - MH #3														
3	PULL CABLE MH #2 - MH #3														
4	CONDITION MANHOLES														
Cable Splicing															
1	Cable Splicing at MH#16														
2	Cable Splicing at MH#4														
3	Cable Splicing at MH#3														
4	Cable Splicing at MH#17														
	Cable Splicing at MH#21														
	Cable Splicing at MH#20														
NOTES: Scheduled work is weather permitting. Work is subject to change based on onscreen conditions. Night work hours for Test Hole Operations: 7PM to 7AM. Night work hours for Vault Install Operations: 7PM to 7AM. Night work hours for Conduit Install Operations: 7PM to 7AM.															

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “physical distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including physical distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

General Construction Preparation:

- **Village of Garden City: On Monday, October 5, 2020, crews will begin milling and paving Ninth Street from Splice Vault No. 18, located on Ninth Street east of Cherry Valley Avenue, to Hilton Avenue, to Stewart Avenue, to Splice Vault No. 20, located in the Village Green in front of Village Hall. The work is planned for daytime hours.**
 - **Single lane closures on each of these streets are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed in the Village to alert motorists.**

- **Uniondale:** On Wednesday, October 7, 2020, crews will be on Stewart Avenue east of the Village of Garden City border saw-cutting the pavement in preparation for trenching. The work is planned for daytime hours.
 - **Single lane closures on Stewart Avenue are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Traffic management signs will be placed to alert motorists.**
- **West Hempstead:** On Wednesday, October 7, 2020, crews will be on Hempstead Avenue from Chestnut Street to Westminster Road, and Westminster Road between Hempstead Avenue and Hempstead Turnpike, milling and paving. The work is planned for nighttime hours.
 - **Single lane closures and possible temporary detours are expected during this activity.**
 - **The work is planned for nighttime hours.**
 - **Traffic management signs will be placed to alert motorists.**

Horizontal Directional Drilling:

- **West Hempstead:** On Monday, October 12, 2020, crews are anticipated to mobilize to perform a horizontal directional drill on Hempstead Avenue from Eagle Avenue to Nassau Boulevard to drill underneath the Pine Stream bridge at Hall's Pond Park. Crews will be using off-street work areas to avoid traffic disruptions. Single lane closures should be expected. The work is planned for daytime hours, but may be continuous during drilling.
 - **Single lane closures are expected during this activity.**
 - **The work is planned for daytime hours, but may also be continuous.**
 - **Traffic management signs will be placed to alert motorists.**

Trenching Operations:

- **Village of Lynbrook:** On Monday, October 5, 2020, trenching will continue on Whitehall Street in multiple locations between the substation at the corner of Hendrickson Avenue and Whitehall Street, to Stuart Street. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. At least three crews will be working at various locations on the street. During work activities, Whitehall Street will be closed to all traffic from Hendrickson Avenue in the south, to Franklin Avenue in the north, with a detour route of Hendrickson Avenue. Local and emergency traffic will be allowed on Whitehall Street. Side streets are limited to one-side parking for emergency access.
 - **Full road closures and detours in place on Whitehall Street.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**
- **Uniondale:** On Friday, October 9, 2020, trenching will resume on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the Stewart Plaza parking lot. The work is planned for daytime hours on Friday, October 9, 2020, and will shift to nighttime hours on Monday, October 12, 2020. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - **Single lane closures on Stewart Avenue can be expected during this activity.**
 - **The work is planned for daytime and nighttime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed to advise motorists.**

Cable Pulling:

- Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:
-

- **Malverne:** Monday, October 5, 2020, pulling begins at Splice Vault No. 4, located on Broadway near Alwick Road, to Splice Vault No. 3, located on Franklin Avenue near Ryder Avenue.
- **Lynbrook/Malverne:** Tuesday, October 6, 2020, swabbing and cleaning begins between Splice Vault No. 2, located on Whitehall Street in Lynbrook near Stuart Street, to Splice Vault No. 3, located on Franklin Avenue in Malverne near Rider Avenue. Pulling to commence on Wednesday, October 7, 2020.
- **Single lane closures and traffic controls are expected with this activity.**
- **The work is planned for daytime hours.**
- **Travelers should avoid the area.**
- **Traffic management signs will be placed within the area to advise motorists.**

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
 - **West Hempstead:** Monday, October 5, 2020, Splice Vault No. 14, located on Westminster Road north of the Hempstead Turnpike.
 - **Garden City:** Monday, October 5, 2020, Splice Vault No. 17, located on Cherry Valley Avenue north of Sixth Street.
 - **Garden City:** Thursday, October 8, 2020, Splice Vault No. 21, located in the grassy median of Stewart Avenue at Butler Place.
 - **Malverne:** Friday, October 9, 2020, Splice Vault No. 4, located on Broadway at the intersection with Alwick Road.
 - **Garden City:** Thursday, October 15, 2020, Splice Vault No. 20, located in the Village Green at Village Hall off Stewart Avenue.
 - **Malverne/North Lynbrook:** Friday, October 16, 2020, Splice Vault No. 3, located on Franklin Avenue at Rider Avenue.
 - **Single lane closures at the splice vault are expected with this activity.**
 - **The work is continuous for approximately six days.**
 - **Traffic management signs will be placed to advise motorists.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-