



September 14, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTTP 138kV PPT
2020-09-14

through 2020-09-27

Day Work

Night Work
= 24 Hour Shift

#	Activity	Monday 2020-09-14	Tuesday 2020-09-15	Wednesday 2020-09-16	Thursday 2020-09-17	Friday 2020-09-18	Saturday 2020-09-19	Sunday 2020-09-20	Monday 2020-09-21	Tuesday 2020-09-22	Wednesday 2020-09-23	Thursday 2020-09-24	Friday 2020-09-25	Saturday 2020-09-26	Sunday 2020-09-27
General															
1	SAWCUT STEWART AVE MH# 22 - MH# 23														
2	SAW CUT FRANKLIN AVE & WHITEHALL														
2	TEST PIT STEWART AVE														
Install Conduit															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #22 TO MH #23														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #23 TO MH #22														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #2 TO MH #5 (TIE-IN)														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #3 TO MH #600														
5	TRENCHING, CONDUIT INSTALL, & RESTORATION MH #22 TIE-INS														
6	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT 1/88 PIT TO WHITEHALL (FRANKLIN)														
7	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT 1/60 PIT TO WHITEHALL (FRANKLIN)														
Manhole Installation															
1	WATERMAIN RELOCATIONS MH #3														
2	INSTALL MH #5														
Cable Pulling															
1	PRE-RACK MH #13 - #15														
2	PRE-RACK MH #19 - #23														
3	SWAB, MANDREL, & PULL CABLE MH #17 - MH #19														
Cable Splicing															
1	Cable Splicing at MH#11														
2	Cable Splicing at MH#12														
3	Cable Splicing at MH#13														
NOTES: Scheduled work is weather permitting. Work is subject to change based on unforeseen conditions. Night work hours for Test Hole Operations: 22:00 to 7:00. Night work hours for Cable Pull Operations: 19:00 to 7:00. Night work hours for Conduit Install Operations: 22:00 to 7:00.															

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

Taihan Schedule Notes:

General Construction Preparation:

- Village of Garden City and Uniondale: On Monday, September 14, 2020, sawcutting and test pitting will occur on Stewart Avenue between Splice Vault No. 22, located in the eastbound lanes east of the former Chase Bank at Clinton Road, to Splice Vault No. 23, located in the parking lot of Stewart Plaza adjacent the Hurricane Wings/Goldfish Swim School building.**
 - Single lane closures on Stewart Avenue are possible during activities.
 - The work is planned for daytime hours.
 - Traffic management signs will be placed to alert motorists.

- Villages of Malverne and Lynbrook, North Lynbrook: On Thursday, September 17, 2020, crews will be sawcutting Franklin Avenue in Malverne, and Whitehall Street in North Lynbrook and Lynbrook.
 - Single lane closures on Franklin Avenue and Whitehall Street are possible during activities.
 - The work is planned for daytime hours.
 - Traffic management signs will be placed to alert motorists.

Splice Vault Installation:

- Village of Malverne: On Thursday, September 17, 2020, crews will be on Franklin Avenue near Ryder Avenue, replacing and relocating the water main to allow for the placement of Splice Vault No. 3. The work is planned for daytime hours.
 - Single lane closures on Franklin Avenue can be expected during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area if possible.
 - Traffic management signs will be placed within the Village to alert motorists.
- Village of Malverne: On Monday, September 21, 2020, crews will be on Franklin Avenue near Ryder Avenue placing Splice Vault No. 3. The work is planned for nighttime hours. Crews will excavate the pavement, use cranes to lift and position the vault, and restore the road for travel. NOTE: Franklin Avenue road closures are expected during this activity.
 - Full road closures of Franklin Avenue are expected during this activity.
 - The work is planned for nighttime hours.
 - Travelers should avoid the area if possible.
 - Traffic management signs will be placed within the Village to alert motorists.

Trenching Operations:

- Village of Garden City and Uniondale: On Monday, September 14, 2020, trenching will continue on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the Stewart Plaza parking lot. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. A second crew will also be performing the work in reverse from Splice Vault No. 23 to Splice Vault No. 22. The work is also planned for nighttime hours.
 - Single lane closures and temporary detours on Stewart Avenue can be expected during this activity.
 - The work is planned for nighttime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
 - Village of Garden City: On Monday, September 14, 2020, trenching is anticipated to begin between Splice Vault No. 18, located on Cherry Valley Avenue north of the Long Island Rail Road bridge near the Garden City Schools administration building, to the horizontal directional drill pit, directly north on Cherry Valley Avenue prior to the intersection with Cathedral Avenue in the northbound lane. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - Single lane closures can be expected during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
 - Village of Garden City: On Wednesday, September 16, 2020, trenching is anticipated to begin between Splice Vault No. 21, located in the grassy median of Stewart Avenue near the Butler Place crossover, to the two horizontal directional drill pits located on each side of the Butler Place crossover. The work is planned for daytime hours. Crews will excavate the pavement and soils, install conduits, and use appropriate backfill to aid with restoration.
 - Single lane closures on Stewart Avenue and the closure of the Butler Place crossover can be expected during this activity.
 - The work is planned for daytime hours.
-

- **Travelers should avoid the area.**
- **Traffic management signs will be placed within the Village to advise motorists.**
- **Village of Malverne: On Monday, September 21, 2020, trenching is anticipated to begin on Franklin Avenue from the Jack and Bore pit at 97 Franklin Avenue just south of the Long Island Rail Road crossing, to Splice Vault No. 3, located in the northbound lane of Franklin Avenue just south of Ryder Avenue. The work is planned for daytime hours. On Tuesday, September 22, 2020, crews will begin the same work during nighttime hours as well, for continuous operations. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. It is anticipated that temporary detours on Franklin Avenue will occur during this work.**
 - **Single lane closures and full detours on Franklin Avenue are expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the Village to advise motorists.**

Cable Pulling:

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
 - **West Hempstead:** On Monday, September 14, 2020, crews will be pre-racking cable between Splice Vault No. 13 on Westminster Road south of Hempstead Turnpike, and Splice Vault No. 14, located north of Hempstead Turnpike.
 - **Village of Garden City:** On Monday, September 21, 2020, crews will be pre-racking cable in the vicinity of Ninth Street, Hilton Avenue, and Stewart Avenue.
 - **Village of Garden City:** On Monday, September 21, 2020, crews will be swabbing and cleaning the new conduits between Splice Vault No. 17, located on Rockaway Avenue near Sixth Street, to Splice Vault No. 19, located on Hilton Avenue.
 - **Single lane closures and traffic controls are expected with this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Cable Splicing:

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
 - **West Hempstead:** Monday, September 14, 2020, Splice Vault No. 11, located on Hempstead Avenue at the intersection with Chestnut Street.
 - **West Hempstead:** Friday, September 18, Splice Vault No. 12, located on Hempstead Avenue near Sycamore Street.
 - **West Hempstead:** Friday, September 25, 2020, Splice Vault No. 13, located on Westminster Road south of Hempstead Turnpike.
 - **Single lane closures at the splice vault are expected with this activity.**
 - **The work is continuous for approximately six days.**
 - **Traffic management signs will be placed to advise motorists.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-