



September 21, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138KV PJT  
9/21/2020

through 10/4/2020

Day Work

Night Work  
= 24 Hour Shift

#	Activity	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
	Date	9/21/2020	9/22/2020	9/23/2020	9/24/2020	9/25/2020	9/26/2020	9/27/2020	9/28/2020	9/29/2020	9/30/2020	10/1/2020	10/2/2020	10/3/2020	10/4/2020
<b>General</b>															
1	SAW CUT WHITEHALL														
2	MALVERNE SINK HOLE REPAIR														
<b>Install Conduit</b>															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT JBR PT TO WHITEHALL (FRANKLIN)														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #9 TO MH #2 (WHITEHALL)														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #22 TO MH #23														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT 35 TO MH #1														
5	BASE ASPHALT & MEDIAN RESTORATION STEWART AVE														
<b>Manhole Installation</b>															
1	INSTALL MH #2														
<b>Cable Pulling</b>															
1	PRE-RACK MH #13 - #14														
2	PRE-RACK MH #17 - #18														
3	MULE TAPE MH 17 - MH 18														
4	MULE TAPE MH 23 - MH 24														
5	SWAB & MANDREL MH #17 - MH #18														
6	SWAB & MANDREL MH #18 - MH #19														
7	SWAB & MANDREL MH #19 - MH #20														
10	SWAB & MANDREL MH #21 - MH #22														
11	SWAB & MANDREL MH #20 - MH #21														
12	PULL CABLE MH 17 - MH 18														
13	PULL CABLE MH 18 - MH 19														
14	PULL CABLE MH 19 - MH 20														
15	PULL CABLE MH 20 - MH 21														
<b>Cable Pulling</b>															
1	Cable Splicing at MH#12														
2	Cable Splicing at MH#13														
3	Cable Splicing at MH#14														
4	Cable Splicing at MH#17														
<b>NOTES:</b>															
Scheduled work is weather permitting.															
Work is subject to change based on unforeseen conditions.															
Night work hours for Youth Bunk Operations: 5PM to 7AM.															
Night work hours for Youth Bunk Operations: 7PM to 7AM.															
Night work hours for Contract Detail Operations: 7PM to 7AM.															

**A brief note on COVID-19**

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “physical distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including physical distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit [www.psegliny.com/covid19](http://www.psegliny.com/covid19).

**Taihan Schedule Notes:**

**General Construction Preparation:**

- **Village of Lynbrook: Beginning Monday, September 21, 2020, crews will be on Whitehall Street from Franklin Avenue to the Valley Stream Substation, sawcutting the pavement in preparation for trenching. The work is planned for daytime hours.**
  - **Single lane closures on Whitehall Street are expected during this activity.**
  - **The work is planned for daytime hours.**
  - **Traffic management signs will be placed to alert motorists.**

- Village of Malverne: On Thursday, September 24, 2020, crews will be working on Hempstead Avenue performing sinkhole repairs.
  - Single lane closures on Hempstead Avenue are expected during this activity.
  - The work is planned for daytime hours.
  - Traffic management signs will be placed to alert motorists.

***Trenching Operations:***

- Village of Malverne: On Monday, September 21, 2020, trenching is anticipated to begin on Franklin Avenue from the Jack and Bore pit at 97 Franklin Avenue just south of the Long Island Rail Road crossing, to Splice Vault No. 3, located in the northbound lane of Franklin Avenue just south of Ryder Avenue. The work is planned for daytime hours. On Tuesday, September 22, 2020, crews will begin the same work during nighttime hours as well, for continuous operations for approximately six days/nights. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. It is expected that detours on Franklin Avenue will occur during this work.
    - Single lane closures and full detours on Franklin Avenue are expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area.
    - Traffic management signs will be placed within the Village to advise motorists.
  - Village of Lynbrook: On Monday, September 21, 2020, trenching is anticipated to begin on Whitehall Street, from Franklin Avenue to Stuart Street and Splice Vault No. 2. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. Single lane closures should be expected during this activity.
    - Single lane closures on Whitehall Street should be expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area.
    - Traffic management signs will be placed within the Village to advise motorists.
  - Village of Garden City and Uniondale: On Friday, September 25, 2020, trenching will resume on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the Stewart Plaza parking lot. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. A second crew will also be performing the work in reverse from Splice Vault No. 23 to Splice Vault No. 22. The work is also planned for nighttime hours.
    - Single lane closures and temporary detours on Stewart Avenue can be expected during this activity.
    - The work is planned for nighttime hours.
    - Travelers should avoid the area.
    - Traffic management signs will be placed within the Village to advise motorists.
  - Village of Lynbrook: On Monday, September 28, 2020, trenching is anticipated to begin on Whitehall Street from the Valley Stream Substation to Splice Vault No. 1, located between Whittier Street and Webster Street on Whitehall Street. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. Single lane closures should be expected during this activity.
    - Single lane closures on Whitehall Street should be expected during this activity.
    - The work is planned for daytime hours.
    - Travelers should avoid the area.
    - Traffic management signs will be placed within the Village to advise motorists.
  - Village of Garden City: On Monday, September 21, 2020, crews will be performing pavement and median restoration along Stewart Avenue near Butler Place.
    - Single lane closures can be expected during this activity.
    - The work is planned for daytime hours.
    - Traffic management signs will be placed within the Village to advise motorists.
-

### ***Splice Vault Installation:***

- **Village of Malverne: On Monday, September 21, 2020, crews will be on Franklin Avenue near Ryder Avenue placing Splice Vault No. 3. The work is planned for nighttime hours. Crews will excavate the pavement, use cranes to lift and position the vault, and restore the road for travel. NOTE: Franklin Avenue road closures are expected during this activity.**
  - **Full road closures of Franklin Avenue are expected during this activity.**
  - **The work is planned for nighttime hours.**
  - **Travelers should avoid the area if possible.**
  - **Traffic management signs will be placed within the Village to alert motorists.**

### ***Cable Pulling:***

- **Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:**
  - **Garden City:** Monday, September 21, 2020, prep work begins at Splice Vault No. 17, located on Cherry Valley Avenue north of Sixth Street, to Splice Vault No. 18, located on Ninth Street between Cherry Valley Avenue and Hilton Avenue. Pulling to commence on Wednesday, September 23, 2020.
  - **Garden City:** Pulling to commence between Splice Vault No. 18, located on Ninth Street between Cherry Valley Avenue and Hilton Avenue, to Splice Vault No. 19, located on Hilton Avenue between Ninth Street and Stewart Avenue, on Friday, September 25, 2020.
  - **Garden City:** Monday, September 21, 2020, prep work begins at Splice Vault No. 19, located on Hilton Avenue between Ninth Street and Stewart Avenue, and Splice Vault No. 20, located on the Village Green in front of Village Hall. Pulling to commence on Tuesday, September 29, 2020.
  - **Garden City:** Thursday, September 24, 2020, swabbing and cleaning to begin at Splice Vault No. 21, located at Butler Place and Stewart Avenue on the grassy median, to Splice Vault No. 22, located on Stewart Avenue in the eastbound lanes east of Clinton Road.
  - **Garden City:** Monday, September 27, 2020, swabbing and cleaning to begin at Splice Vault No. 20, located at Village Hall, to Splice Vault No. 21, on Stewart Avenue at Butler Place. On Thursday, October 1, 2020, pulling to commence between Splice Vault No. 20, and Splice Vault No. 21.
  - **Single lane closures and traffic controls are expected with this activity.**
  - **The work is planned for daytime hours.**
  - **Travelers should avoid the area.**
  - **Traffic management signs will be placed within the area to advise motorists.**

### ***Cable Splicing:***

- **Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:**
    - **West Hempstead:** Monday September 21, 2020, Splice Vault No. 12, located on Hempstead Avenue near Sycamore Street.
    - **West Hempstead:** Friday, September 25, 2020, Splice Vault No. 13, located on Westminster Road south of Hempstead Turnpike.
    - **Garden City:** Thursday, October 1, 2020, Splice Vault No. 17, located on Cherry Valley Avenue north of Sixth Street.
    - **West Hempstead:** Friday, October 2, 2020, Splice Vault No. 14, located on Westminster Road north of the Hempstead Turnpike.
    - **Single lane closures at the splice vault are expected with this activity.**
    - **The work is continuous for approximately six days.**
    - **Traffic management signs will be placed to advise motorists.**
-

- **Work dependent on the weather.**
  - **Police, Fire and EMS personnel advised of the work in advance.**
  - **For resident questions or concerns, advise to call the hotline (516-780-0665), email ([info@westernnassautransmission.com](mailto:info@westernnassautransmission.com)) or visit the website ([www.westernnassautransmission.com](http://www.westernnassautransmission.com)).**
-