



September 8, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG LI WNTP 138KV PIT
2020-09-07 through 2020-09-20

Day Work

Night Work
= 24 Hour Shift

#	Activity	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
#	Date	2020-09-07	2020-09-08	2020-09-09	2020-09-10	2020-09-11	2020-09-12	2020-09-13	2020-09-14	2020-09-15	2020-09-16	2020-09-17	2020-09-18	2020-09-19	2020-09-20
General															
1	SAW/CUT STEWART AVE MH 22 - MH 23														
	SAW CUT FRANKLIN AVE JACK & BORE TO MH 3, MH 3 TO MH 2														
Install Conduit															
1	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #22 TO MH #23														
2	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #22 TO HDD														
3	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT 2x8 PIT TO MH #4 (BROADWAY)														
4	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT JOB PIT TO MH #3 (FRANKLIN)														
5	TRENCHING, CONDUIT INSTALL, & BASE ASPHALT MH #18 TO MH #100														
6	TRENCHING, CONDUIT INSTALL, & RESTORATION MH #23 TIE-INS														
Manhole Installation															
1	WATERMAIN RELOCATION MH #21														
2	INSTALL MH #21														
3	WATERMAIN RELOCATIONS MH #3														
4	INSTALL MH #3-TSO														
Pavement Restoration															
1	MILL & PAVE HEMPSTEAD AVE & WESTMINSTER - TSO														
97 Franklin Ave - Jack & Bore															
1															
2	DEMO @ AARON														
3															
4															
Pipe Stream Crossing															
1	TEST PIT														
Cable Pulling															
1	PRE-RACK MH 11 - 14														
2	PRE-RACK MH #19 - #23														
Cable Splicing															
	Splicing at MHH10														
	Splicing at MHH11														
	Splicing at MHH12														
NOTES: Scheduled work is weather permitting. Work is subject to change based on unforeseen conditions. Night work hours for Out Line Operations: 7PM to 7AM. Night work hours for Vault/Ventil Operations: 7PM to 7AM. Night work hours for Outside Detail Operations: 7PM to 7AM.															

In addition, the schedule below for Horizontal Directional Drill activities is provided by Carson Corporation on behalf of PSEG Long Island.

A brief note on COVID-19

PSEG Long Island is deeply committed to the health, safety and wellbeing of our customers, employees and our communities. We ask that customers remain in their homes while crews are working nearby. If customers must speak with our crews, we ask that they practice responsible “social distancing” and remain at least 6 feet away to ensure the health of everyone involved. The contractor for this project has provided PSEG Long Island with its safety plan, which meets current regulatory requirements with respect to COVID-19, including social distancing measures.

We are leveraging the guidance of the CDC and state and local authorities in the areas we operate. At PSEG Long Island, we know that our customers rely on us to power their lives and businesses. We are doing our part in fulfilling this commitment. For more information, please visit www.psegliny.com/covid19.

Taihan Schedule Notes:

A general note: Crews will not be working on Monday, September 7, 2020 for the Labor Day holiday.

General Construction Preparation:

- Village of Garden City and Uniondale: On Monday, August 31, 2020, crews will be saw cutting Stewart Avenue in preparation for trenching from Splice Vault No. 22, located just north of the former Chase Bank near the intersection with Clinton Road, to Splice Vault No. 23, located adjacent to the Hurricane Wings Restaurant in the Stewart Plaza parking lot.
 - Single lane closures on Stewart Avenue are possible during activities.
 - The work is planned for daytime hours.
 - Traffic management signs will be placed to alert motorists.
- Villages of Malverne and Lynbrook: On Thursday, September 9, 2020, crews will be saw cutting from the Jack and Bore pit, located adjacent to 97 Franklin Avenue and the Long Island Rail Road crossing at Franklin Avenue, to Splice Vault No. 3, located south of Ryder Avenue on Franklin, and then to Splice Vault No. 2, located on Whitehall Street at the corner with Stuart Street.
 - Single lane closures on Franklin Avenue and Whitehall Street are possible during activities.
 - The work is planned for daytime hours.
 - Traffic management signs will be placed to alert motorists.

Pavement Restoration

- West Hempstead: During the upcoming weeks, milling and paving of Hempstead Avenue from Splice Vault No. 10 (McKinley Street) to Splice Vault No. 13 (Westminster Road) may occur. Crews will restore the trenching and vault areas with new paving. The work is planned for nighttime hours. NOTE: Single lane detours are possible during these activities in the business district.
 - Single lane closures and temporary detours are expected with this activity.
 - The work is planned for nighttime hours.
 - Travelers should avoid the area if possible.
 - Traffic management signs will be placed in the Town to advise motorists.

Trenching Operations:

- Village of Garden City and Uniondale: On Tuesday, September 8, 2020, trenching is anticipated to begin on Stewart Avenue from Splice Vault No. 22, located in the right eastbound lane to Splice Vault No. 23, located adjacent the Hurricane Wings restaurant in the Stewart Plaza parking lot. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - Single lane closures and temporary detours on Stewart Avenue can be expected during this activity.
 - The work is planned for nighttime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
 - Village of Malverne: On Tuesday, September 8, 2020, trenching is anticipated to begin on Broadway from the Jack and Bore operation on Broadway at the Franklin Avenue Long Island Rail Road crossing, to the end of the previously-trenched conduit run, which is located in the vicinity of the Broadway Tavern. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - Single lane closures on Broadway can be expected during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
 - Village of Garden City: Wednesday, September 9, 2020, trenching is anticipated to begin on Stewart Avenue from the horizontal directional drilling pit in the grassy sidewalk median to Splice Vault No. 22, located in the right eastbound lane of Stewart Avenue. The work is planned for nighttime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
-

- Single lane closures on Stewart Avenue can be expected during this activity.
 - The work is planned for nighttime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
- Village of Malverne: On Monday, September 14, 2020, trenching is anticipated to begin on Franklin Avenue from the Jack and Bore pit at 97 Franklin Avenue just south of the Long Island Rail Road crossing, to Splice Vault No. 3, located in the northbound lane of Franklin Avenue just south of Ryder Avenue. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration. It is anticipated that temporary detours on Franklin Avenue will occur during this work.
 - Single lane closures and full detours on Franklin Avenue are anticipated during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
- Village of Garden City: On Thursday, September 10, 2020, trenching is anticipated to begin on Cherry Valley Avenue from Splice Vault No. 18, located adjacent to the Garden City Schools administration building in the northbound lane, to the horizontal directional drilling pit, located just north on Cherry Valley Avenue in the northbound lane. The work is planned for daytime hours. Crews will excavate the pavement, install conduits, and use cementitious backfill to aid with restoration.
 - Single lane closures on Cherry Valley Avenue can be expected during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.
- Village of Garden City: On Thursday, September 17, 2020, trenching will continue between the two Horizontal Directional Drill locations at Butler Place in the grassy median of Stewart Avenue to interconnect the drills. The work is planned for daytime hours. Crews will excavate the grass and pavement, install conduits, and use cementitious backfill (where appropriate) to aid with restoration.
 - Closures of the crossover at Butler Place at Stewart Avenue should be expected with this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area.
 - Traffic management signs will be placed within the Village to advise motorists.

Splice Vault Installation:

- Village of Garden City: On Tuesday, September 8, 2020, crews will be in the area of the Butler Place crossover of Stewart Avenue, replacing and relocating the water main to allow for the placement of Splice Vault No. 21. The work is planned for daytime hours.
 - The closure of the Butler Place crossover is expected during this activity.
 - The work is planned for daytime hours.
 - Traffic management signs will be placed within the Village to alert motorists.
 - Village of Garden City: On Tuesday, September 8, 2020, crews will install Splice Vault No. 21 near the grassy median of Stewart Avenue at Butler Place. Crews will excavate the pavement and soils, use a crane to lift and place the splice vault, and restore the area. The work is planned for nighttime hours.
 - The closure of the Butler Place crossover is expected during this activity.
 - The work is planned for nighttime hours.
 - Traffic management signs will be placed within the Village to alert motorists.
 - Village of Malverne: On Wednesday, September 9, 2020, crews will be on Franklin Avenue near Ryder Avenue, replacing and relocating the water main to allow for the placement of Splice Vault No. 3. The work is planned for daytime hours.
 - Single lane closures on Franklin Avenue can be expected during this activity.
 - The work is planned for daytime hours.
 - Travelers should avoid the area if possible.
 - Traffic management signs will be placed within the Village to alert motorists.
-

Cable Pulling:

- Generally, cable pulling includes crews using large spools to feed the cable through the manholes in each splice vault and into the newly-installed conduits. Large pulling equipment is typically located at the opposite splice vault. Single lane closures occur around the splice vaults. The work is planned for daytime hours. The following locations will have cable pulling pre-activities, and actual pulling, during the following timeframes:
 - **West Hempstead:** On Tuesday, September 9, 2020, crews will be pre-racking cable in the vicinity of Hempstead Avenue at a number of splice vaults.
 - **Village of Garden City:** On Monday, September 14, 2020, crews will be pre-racking cable in the vicinity of Ninth Street, Hilton Avenue, and Stewart Avenue.
 - **Single lane closures and traffic controls are expected with this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area.**
 - **Traffic management signs will be placed within the area to advise motorists.**

Cable Splicing:

- Generally, cable splicing involves crews, using a climate-controlled work trailer, working both in it and inside the splice vaults, splicing together the newly-pulled electric cables. The work is continuous, but non-obtrusive. The work generally takes six days to complete. Single lane closures around the work trailer at the splice vaults should be expected. The following areas have anticipated splicing:
 - **West Hempstead:** Tuesday, September 9, 2020, Splice Vault No. 10, located on Hempstead Avenue at the corner of McKinley Street in the southbound lane.
 - **West Hempstead:** Friday, September 11, 2020, Splice Vault No. 11, located on Hempstead Avenue at the intersection with Chestnut Street.
 - **West Hempstead:** Friday, September 18, Splice Vault No. 12, located on Hempstead Avenue near Sycamore Street.
 - **Single lane closures at the splice vault are expected with this activity.**
 - **The work is continuous for approximately six days.**
 - **Traffic management signs will be placed to advise motorists.**

Jack and Bore Operations:

- **Village of Malverne and North Lynbrook:** On Tuesday, September 8, 2020, crews will finish demobilization from the Jack and Bore location.
 - **No traffic impacts are expected with these activities.**
 - **The work is planned for daytime hours.**

Carson Corporation Schedule Notes:

- **Village of Garden City:** On Tuesday, September 9, 2020, crews will continue working on tie-ins at the HDD locations to the previously-installed conduits.
 - **Single lane closures of Stewart Avenue and Cherry Valley Avenue can be expected during this activity.**
 - **The work is planned for daytime hours.**
 - **Travelers should avoid the area if possible.**
 - **Traffic management signs will be placed in the Village to alert motorists.**
 - **Work dependent on the weather.**
 - **Police, Fire and EMS personnel advised of the work in advance.**
 - **For resident questions or concerns, advise to call the hotline (516-780-0665), email (info@westernnassautransmission.com) or visit the website (www.westernnassautransmission.com).**
-